COMPLETION REPORT

1. Name of work : Providing RCC Drain , Balance Portion of 9th Cross, Brindavan Nagar in Ward No:17

2. Sanctioned Estimate No. & Date : CE/RRN1)/TS/477/12-13 9/1/2013

3. Head of Account : P1771

4. Entrustment Order No. & Dated : EE/RRN1)/WO/1673/2016-17 19-7-17

5. Name of the Contractor : M/S, Chowdeshwari Constructions, No.801, BEML Layout, B"lore-98

6-a Time stipulated for completion of work :

6-b Delay in execution of work :

7. Measurement recorded in : 1763 -

8. Check measurement of the A.E.E./E.E./On : 176259-64

9. Name of the Official in charge of the work :
   a) Asst. Engineer/ Junior Engineer :

   b) Asst. Exe. Engineer :

Sanctioned estimated amount including tender premium	Amount claims as per actually vide as per bills	Difference	
		Excess	Savings
10,00,000/-	9,08,235	-	- T.P.

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

Assistant Engineer
Ward No. 16

Asst. Executive Engineer
Assistant Executive Engineer.
Bhruth Bangalaru Mahanagara Palike

K. Govindaraju
Accounts Suptd.

Scanned by CamScanner